

Crane Lift Plan

Site Name

CMU CIC Building

Site Address

4720 Forbes Ave. Pittsburgh, PA 15213

400 Locust Street, McKees Rocks PA, 15136

www.ruthrauffsauer.com

412-771-6800

Table of Contents

All items marked with a check are included within this Lift Plan.

1. ☒ Crane Lift Checklist
2. ☒ Crane Lift Summary
3. ☒ Crane Drawings
4. ☒ Load Chart(s)
5. ☒ Outrigger Pressures
6. ☒ Lift Worksheet(s)
7. ☒ Rigging Diagram(s)
8. ☒ Crane Specs
9. ☒ Annual Crane Inspection(s)
10. ☒ Daily Crane Inspection / Crane Use Permit
11. ☐ Critical Lift Checklist
12. ☒ Operator Certifications
13. ☒ Rigging and Signaling Certifications
14. ☒ Lift JSA
15. ☒ AHA
16. ☒ Additional Documentation

1. Crane Lift Checklist

- ☐ Crane Lift Summary – Description and Purpose of Lift
- ☒ Crane Lift Layout – Drawing of:
 - ☒ Crane Set up
 - ☒ Load Staging
 - ☒ Load Placement Locations
 - ☒ Swing Direction
 - ☐ Road Closures
- ☒ Crane Information
- ☒ Crane Operator Certification Card and Yearly Crane Inspection
- ☒ Rigging and Signaling Certification Cards
- ☐ Site Specific Fall Protection
- ☒ Job Safety Analysis for Lift
- ☒ Daily Crane Inspection / Crane Use Permit – To be completed on the day of the lift
- ☐ Critical Lift Checklist – If any load is over 75% of the crane capacity OR 2 or more cranes are used.
- ☐ Additional Documentation _____
- ☐ Additional Documentation _____
- ☐ Additional Documentation _____

2. Crane Lift Summary

Project Name / Number: CMU CIC Building

Lift Date: 10/22/2022

Crane Lift Details:

Lift #1 - Lift existing RTU off roof. Lift new RTU curb to roof.

Communication Method:

Two-Way Radios, Hand Signals

Personnel:

Bob Snyder
Matt Ranallo

3. Crane Drawings

Crane

Liebherr LTM1350-6.1

229.7' Telescopic boom, guyed with Y-frame at the fixed point of the Tele-head (TY) at 61.2°

Base: 75% Outriggers (29.2' x 23,2')

Counterweight: 308,700 lbs

109.4' Lift Radius (360°)

Crane Capacity at 109.4' = 48,600 lbs

Load

Hook

2,200 lbs

Rigging

1,800 lbs

Total Rigging Weight

4,000 lbs

Load

31,100 lbs


Total Load

35,100 lbs

72% of capacity

Upper Sling Tension: 9,108 lbs

Lower Sling Tension: 16,568 lbs



Property and copyrighted by Allegheny Crane Rental. Any and all use by others strictly prohibited and will be prosecuted to fullest extent possible. All Certified personal to OBEY OSHA 1926.104-917.
Not issued for construction. For pre-planning only.

<div><div>ALLEGHENY</div><div>CRANE & RIGGING</div></div>	Title	Lift Plan
	Project	CMU CIC RTU Lift
	Customer	Ruthrauff Sauer
	Description	(2) Large RTUs to Roof
	Drawn By	Adam Malagari 9/7/2022

4. Load Chart(s)

Load Chart

Project CMU CIC RTU Lift
 Customer Ruthrauff Sauer
 Description (2) Large RTUs to Roof

Liebherr LTM 1350-6.1

Boom: Telescopic boom, guyed with Y-frame at the fixed point of the Tele-head (TY)
 Jib: -
 Base: 75% Outriggers (29.2' x 23,2')
 Counterweight: 308,700 lbs
 Range: 360°
 Capacity: 85%
 Chart ID: 071308 - II - 4831

Boom Section Percentages	Boom Length (ft)	Boom Angle	Jib Length (ft)	Jib Offset	Tip Height (ft)	Lift Radius (ft)	Capacity (lbs)	Note
100-100-100-100-100	229.7	74.6°	-	-	232.6	60	75,200	CODE 1082
100-100-100-100-100	229.7	73.3°	-	-	231.1	65	72,700	CODE 1082
100-100-100-100-100	229.7	72°	-	-	229.4	70	70,100	CODE 1082
100-100-100-100-100	229.7	70.7°	-	-	227.6	75	67,500	CODE 1082
100-100-100-100-100	229.7	69.3°	-	-	225.7	80	65,300	CODE 1082
100-100-100-100-100	229.7	68°	-	-	223.6	85	63,100	CODE 1082
100-100-100-100-100	229.7	66.6°	-	-	221.4	90	60,900	CODE 1082
100-100-100-100-100	229.7	65.2°	-	-	219	95	58,600	CODE 1082
100-100-100-100-100	229.7	63.8°	-	-	216.5	100	55,800	CODE 1082
100-100-100-100-100	229.7	62.4°	-	-	213.9	105	52,000	CODE 1082
100-100-100-100-100	229.7	61°	-	-	211.1	110	48,600	CODE 1082
100-100-100-100-100	229.7	59.5°	-	-	208.1	115	45,500	CODE 1082
100-100-100-100-100	229.7	58.1°	-	-	204.9	120	42,600	CODE 1082
100-100-100-100-100	229.7	56.6°	-	-	201.6	125	39,800	CODE 1082
100-100-100-100-100	229.7	55°	-	-	198	130	37,400	CODE 1082
100-100-100-100-100	229.7	53.5°	-	-	194.3	135	35,000	CODE 1082
100-100-100-100-100	229.7	51.9°	-	-	190.3	140	32,800	CODE 1082
100-100-100-100-100	229.7	50.3°	-	-	186.1	145	30,700	CODE 1082
100-100-100-100-100	229.7	48.6°	-	-	181.7	150	28,700	CODE 1082
100-100-100-100-100	229.7	46.9°	-	-	177	155	26,800	CODE 1082
100-100-100-100-100	229.7	45.1°	-	-	171.9	160	25,000	CODE 1082
100-100-100-100-100	229.7	43.3°	-	-	166.6	165	23,300	CODE 1082
100-100-100-100-100	229.7	41.4°	-	-	160.9	170	21,600	CODE 1082
100-100-100-100-100	229.7	39.4°	-	-	154.8	175	20,100	CODE 1082
100-100-100-100-100	229.7	37.4°	-	-	148.2	180	18,700	CODE 1082
100-100-100-100-100	229.7	35.2°	-	-	141.1	185	17,300	CODE 1082
100-100-100-100-100	229.7	32.9°	-	-	133.4	190	16,000	CODE 1082
100-100-100-100-100	229.7	30.4°	-	-	124.9	195	14,800	CODE 1082
100-100-100-100-100	229.7	27.8°	-	-	115.6	200	13,400	CODE 1082
100-100-100-100-100	229.7	24.9°	-	-	104.9	205	11,500	CODE 1082
100-100-100-100-100	229.7	21.6°	-	-	92.6	210	8,600	CODE 1082
100-100-100-100-100	229.7	17.6°	-	-	77.7	215	5,300	CODE 1082

This data is for reference use only. Operator must refer to in-cab charts to determine allowable lifting capacities.

5. Outrigger Pressures

Outrigger Loads

Job Information

Project	CMU CIC RTU Lift
Customer	Ruthrauff Sauer
Description	(2) Large RTUs to Roof
Drawn By	Kyrk Pyros
Date	9/7/2022



Crane Information

Liebherr LTM 1350-6.1
229.7' Telescopic boom, guyed with Y-frame at the fixed point of the Tele-head (TY) at 61.2°
75% Outriggers (29.2' x 23.2')
Cwt: 308,700 lbs
109.4' Lift Radius

Crane Weights

Boom	65,000 lbs
upperworks	308,000 lbs
carrier	108,000 lbs
Net Load Weight	35,100 lbs
Total Weight	516,100 lbs

302.3° Swing Angle




Not for construction use. For pre-planning only.

Ground Bearing Pressure Below Crane Mats

Job Information

Project	CMU CIC RTU Lift
Customer	Ruthrauff Sauer
Description	(2) Large RTUs to Roof
Drawn By	Kyrk Pyros
Date	9/7/2022



Calculations

Ground Bearing Pressure below mat...

$$q = P / (b \cdot c) \quad \mathbf{1,857 \text{ psf}}$$

Bending Stress on Mat...

$$f = 3 \cdot q \cdot a^2 \cdot n / d^2 \quad 1,034.1 \text{ psi} \quad \mathbf{OK}$$

1,200 psi maximum allowed

Horizontal Shear Stress on Mat...

$$V = 1.5 \cdot q \cdot a / d \quad 100 \text{ psi} \quad \mathbf{OK}$$

100 psi maximum allowed

Crane Information

Liebherr LTM 1350-6.1	
229.7' Telescopic boom, guyed with Y-frame at the fixed point of the Tele-head (TY)	
75% Outriggers (29.2' x 23.2')	
Cwt: 308,700 lbs	
Outrigger Load 'P'	257,577.3 lbs
Transition Pad Length	7 ft
Transition Pad Width	7 ft

Mat Information

Mat Material	Oak
Timber Width	12 in
Timber Depth	12 in
Mat Length	20 ft
Mat Width	8 ft
Mats in Width	1
Effective Mat Length 'c'	17.34 ft
Effective Mat Width 'b'	8 ft
Moment Arm 'a'	5.17 ft
Matting Layers 'n'	1
Total Mat Thickness 'd'	12 in

Notes

Not for construction use. For pre-planning only.

6. Lift Worksheet(s)

Critical Lift Worksheet

Title: CMU CIC RTU Lift - TY Config - 308k# CWT, 75% Outrigger - Swamp Mats Date: 9/7/2022
 Project: CMU CIC RTU Lift Job Number: _____
 Description: (2) Large RTUs to Roof
 Jobsite Address: 4720 Forbes Ave, Pittsburgh, PA 15213
 Customer: Ruthrauff Sauer P.O./ Contract#: _____
 Lift Plan Drawing and Load Placement Drawing attached? ☒ [Yes] ☐ No
 Notes: _____

Crane Information

Manufacturer: Liebherr Crane Radius: 109.4 ft
 Model: LTM 1350-6.1 - TY - Guyed Boom Crane Capacity at Radius: 48,600 lbs
 Serial #: - Capacity at Pick Point: 48,600 lbs
 Crane Rating: 350 t Capacity at Set Point: 48,600 lbs
 Crane Inspection Date: - Notes: _____
 Notes: _____

Lift Information

Crane Configuration

Crane Carrier: 75% Outriggers (29.2' x 23.2') Gross Load Weight: 35,100 lbs
 Counterweight: 308,700 lbs Description: _____
 Chart Capacity: 48,600 lbs Dimensions: 12.5 ft x 30 ft, Height: 10 ft
 Main Boom Length: 229.7' Telescopic boom, guyed with Y-frame at 100' Load Weight: 31,100 lbs
 Boom Sections: 100-100-100-100-100 Rigging Weight: 1,800 lbs
 Parts of Line: 2 Hook Weight: 2,200 lbs
 Line Size: 0.9 in Block Weight: 0 lbs
 Capacity of Line @ Parts: 56,000 lbs Load Line Weight: 0 lbs
 Radius: 109.4 ft Hook Height: 109.3 ft
 Boom Angle: 61.2° Sling Length: 20'
 Tip Height: 213.2 ft Sling Angle: 71.9°, 64.6°
 Jib Used? ☒ Yes ☐ [No] Sling Equipment #: N/A
 Jib: N/A Sling Type: Kevlar
 Jib Offset: N/A
 Jib Angle from Ground: N/A Spreader Bar #: N/A
 Outrigger Load: 257,577 lbs at 302° Swing Angle Spreader Bar Capacity: 32-ton each (qty 2)
 Hook Block: 3 sheave

Load Configuration

Setup Information

Crane Setup: ☒ Over Rear ☐ [360°] ☐ Over Front ☐ Over Side
 Setup Distance: _____
 Mat Used? ☒ [Yes] ☐ No
 Mat Dimensions: 8'x20' Oak w/ 7'x7' Steel
 Ground Bearing Pressure below Mat: 1,857 psf
 Notes: _____
 Shackle Type: Screwpin
 Shackle Qty: TBD
 Shackle Capacity: TBD
 Additional Rigging: 0 lbs
 Additional Rigging Capacity: _____
 % of Chart Capacity: 72%
 Chart Capacity Deduction: _____
 Deduct Capacity: _____
 Notes: _____

Not for construction use. For pre-planning only.

Title: CMU CIC RTU Lift - TY Config - 308k# CWT, 75% Outrigger - Swamp Mats Date: 9/7/2022

Project: CMU CIC RTU Lift

Job Number:

Notes:

Notes:

Pre-Lift Checklist

Crane Operator:

Name:

Signalperson Assigned:

Name:

Communication Method:

Crane Inspected by Operator?

Yes No

Rigging Inspected?

Yes No

All Permits Obtained?

Yes No

Are weather conditions OK?

Yes No

Wind OK?

Yes No

Are there Power Lines?

Yes No

Is Operators Certification Card current?

Yes No

Is area OK for entry and exit of jobsite?

Yes No

Has a pre-lift meeting between operator, signalperson, supervisor, and any and all other persons occurred?

Yes No

Other Considerations:

Signatures

Engineer:

Name:

Signature:

Date:

Supervisor:

Name:

Signature:

Date:

Operator:

Name:

Signature:

Date:

Client:

Name:

Signature:

Date:

Not for construction use. For pre-planning only.


7. Rigging Diagram(s)

8. Crane Specs

Mobile Crane Grue mobile


LTM 1350-6.1

Technical Data Caractéristiques techniques




LIEBHERR

Dimensions
Encombrement



US2271.03

$R_1 =$ All-wheel steering · Direction toutes roues

	Dimensions · Encombrement									
	A	A 6"	B	C	D	E	F	G	H	I
	445/95 R 25 (16.00 R 25)	13'1"	12'8"	9'10"	8'4"	12'4"	6'7"	8°	14°	1'4"
525/80 R 25 (20.5 R 25)	13'1"	12'8"	10'2"	8'5"	12'4"	6'7"	8°	14°	1'4"	1'2"
* lowered · abaissé										

Boom/jib combinations Configurations de flèche

- T** Telescopic boom · Flèche télescopique
- Y** Y-shaped guying system · Haubanage Y
- F** Fixed lattice jib · Fléchette treillis fixe
- H** Auxiliary jib · Fléchette auxiliaire



T

9 – 12

TY

13 – 15

TF

16 – 24

TFH

TYVEF

25 – 39

S2586

Boom/jib combinations Configurations de flèche

VE Telescopic boom extension 11.5 ft + Eccentric
Rallonge de flèche télescopique 11,5 ft + Axe excentrique

N Luffing fly jib · Fléchette treillis à volée variable



TYVEFH

TN

40 – 52

TNH


TYVEN

53 – 71



TYVENH

S2586

Boom/jib combinations - Luffing fly jib Configurations de flèche - Fléchette à volée variable




S2435




S2583

Boom/jib combinations - Fixed fly jib Configurations de flèche - Fléchette fixe



US2434



9'10" TF-adapter · TF-adaptateur



NA-19'8"



NA-39'4"



4'11" NM reduction section · Élément réducteur NM



NI-19'8"



NI-39'4"





4'11" N head section · Élément de tête N



4'3" H-auxiliary jib · Fléchette auxiliaire H

S2584



US2436

Weights Poids



Axle Essieu	1	2	3	4	5	6	Total weight lbs Poids total lbs
lbs	26400	26400	26400	26400	26400	26400	158400



Load kips Forces de levage kips	No. of sheaves Poulies	No. of lines Brins	Weight lbs Poids lbs
463	12	24 (20)	7500
343.3	7	14	4850
275.6	5	11	3630
176.4	3	7	3200 / 6615*
79.8	1	3	2200
27.1	—	1	1320

* only necessary for operation with 39 ft luffing fly jib · nécessaire uniquement en cas de fonctionnement avec la fléchette à volée variable de 39 ft

Working speeds Vitesses









	1	2	3	4	5	6	7	8	9	10	11	12	R 1	R 2	
445/95 R 25 (16.00 R 25) 525/80 R 25 (20.5 R 25)	1.52 – 3.9 mph	4.9	6.4	8.1	10.4	13.3	17.5	22.5	29.1	37.3	47.3	50	1.64 – 4.2	5.3	50.9 %



Drive Mécanismes	infinitely variable en continu	Rope diameter / length Diamètre / Longueur du câble	Max. single line pull Effort au brin maxi.
	0 – 446 ft/min single line ft/min au brin simple	0.9" / 1148 ft	27420 lbs
	0 – 459 ft/min single line ft/min au brin simple	0.9" / 2067 ft	27420 lbs
	0 – 1.1 rpm		
	approx. 75 seconds to reach 84° boom angle env. 75 s jusqu'à 84°		
	approx. 533 seconds for boom extension from 49 ft – 230 ft env. 533 s pour passer de 49 ft – 230 ft		

Lifting capacities Forces de levage

TY

<div>       </div>													
ft	99 ft	115 ft	132 ft	149 ft	165 ft	182 ft	194 ft	198 ft	210 ft	215 ft	227 ft	230 ft	ft
26	236.9	217.6											26
28	227	212.9	189.3										28
30	217.3	207.4	186.1										30
32	207.7	199.7	184.2	166.8									32
34	199.5	192.1	179.7	165.3									34
36	192.4	184.4	173.7	163.1									36
38	183.8	177.9	168.6	159.2	144.7								38
40	175.4	171.4	163.4	155	143.2								40
42	167.3	165.2	157.7	150.5	140	124.5	113	106.1		93.9		80.2	42
44	159.9	159.3	152.9	146	136.4	123.8	112.6	105.8	96.6	93.6	82.7	80	44
46	152.9	153.5	148.5	141.5	132.8	122.9	111.9	105.4	96.2	93.1	81.8	79.6	46
48	146.8	147.7	144.2	137.8	129.6	120.5	110.2	104.7	95.4	92.3	80.8	79.2	48
50	140.8	141.9	139.9	134.1	126.3	118.2	108.5	104	94.6	91.5	79.7	78.7	50
55	127.2	128.7	129.1	125	118.4	111.6	104.1	101.5	92.1	88.6	76.9	77.2	55
60	115.5	117.1	118.5	116.2	111	104.5	99.6	98	89	84.9	73.9	75.2	60
65	105.6	107.1	108.7	107.8	104.4	98.3	94.8	92.9	85.5	81.6	70.9	72.7	65
70	96.5	98.3	100	99.9	97.8	92.9	89.7	87.8	82.3	78.4	68.3	70.1	70
75	88.3	90.3	91.9	92.2	91.4	87.6	84.8	83.1	79.1	75.4	65.9	67.6	75
80	79.6	82.9	84.4	84.8	85	82.5	80.3	78.7	75.9	72.6	63.7	65.3	80
85	68.2	76.2	77.9	78.2	78.5	77.6	75.8	74.3	72.4	69.4	61.6	63.1	85
90		70.5	72.2	72.6	72.9	72.5	71.7	70.4	68.6	65.7	59.7	60.9	90
95		63.8	67.1	67.5	67.8	67.4	67.4	66.6	65.1	62.2	57.7	58.9	95
100			62.4	62.8	63.1	62.7	63.1	62.6	61.7	59	55.8	56.8	100
105			58.1	58.5	58.8	58.4	58.8	58.3	58.4	56	53.9	54.5	105
110			53	54.7	55.1	54.7	55	54.6	54.9	53	51.9	52	110
115			45.8	51.2	51.7	51.2	51.5	51.1	51.5	49.8	49.5	49.4	115
120				47.6	48.4	48	48.3	47.8	48.2	46.7	46.8	46.7	120
125				43.6	45.4	45.1	45.3	44.8	45.2	43.7	44	44	125
130				37.8	42.6	42.3	42.7	42.1	42.5	40.9	41.4	41.4	130
135					39.7	39.7	40.1	39.6	40	38.3	38.9	38.9	135
140					36.1	37.3	37.6	37.1	37.5	35.8	36.4	36.5	140
145					31.4	34.8	35.3	34.9	35.3	33.5	34.1	34.3	145
150					25.7	32.5	33.2	32.7	33.1	31.3	32	32	150
155						29.2	31.2	30.5	31	29.3	29.9	30	155
160						25.2	28.8	28.5	29.1	27.4	28	28	160
165						20.5	26	26.5	27.3	25.5	26.1	26.2	165
170							22.6	23.6	25.5	23.8	24.3	24.4	170
175							18.6	20.3	23.5	22.2	22.8	22.8	175
180								16.4	21.1	20.3	21.3	21.3	180
185									18.2	17.9	19.8	19.8	185
190									14.9	15.2	18.2	18.4	190
195										11.9	15.9	16.4	195
200											13.4	14.1	200
205												11.5	205
210												8.6	210


TAB 180_60101_00_000

Lifting capacities Forces de levage

TY

<div> <div>99 – 230 ft</div> <div>T</div> <div>Y</div> <div>360°</div> <div>220500 lbs</div> <div>85%</div> </div>													
ft	99 ft	115 ft	132 ft	149 ft	165 ft	182 ft	194 ft	198 ft	210 ft	215 ft	227 ft	230 ft	ft
15	256.7												15
16	259.8												16
17	261.2												17
18	261.7												18
20	262	231.6											20
22	259.1	234.4											22
24	251.8	232	198.9										24
26	240.4	224.8	198.8										26
28	228.6	216.1	196.8	167.4									28
30	217.1	207.4	193.9	167.8	145.1								30
32	206.4	199.7	189	167.8	145.3								32
34	196.5	192.1	182.8	166.7	145.4								34
36	187.1	184.4	175.8	164.7	145.4								36
38	177.6	176.7	169.5	159.9	144.7	124.6	113.3	106.3					38
40	168.2	168.8	163.4	155	143.2	124.6	113.3	106.3	97	94.2		79.8	40
42	159.1	160.3	157.7	150.5	140	124.5	113.1	106.1	96.9	93.9	82.8	80.2	42
44	150.8	152.2	151.6	146	136.4	123.8	112.6	105.8	96.6	93.6	82.7	80	44
46	143	144.4	145.4	141.5	132.8	122.9	111.9	105.4	96.2	93.1	81.8	79.6	46
48	136.5	138.1	139.2	136.6	129.6	120.5	110.2	104.7	95.4	92.3	80.8	79.2	48
50	130.1	131.7	133	131.7	126.3	118.2	108.5	104	94.6	91.5	79.7	78.7	50
55	115.7	117.5	119	119.3	117.3	111.4	104.1	101.5	92.1	88.6	76.9	77.2	55
60	103.6	105.3	106.9	107.2	107.3	103.6	99.3	97.8	89	84.9	73.9	75.2	60
65	93.5	95.2	96.8	97.1	97.3	94.7	93	91.4	85.5	81.6	70.9	72.7	65
70	84.7	86.6	88.2	88.5	88.8	86.7	85.5	84.1	81.3	78.1	68.3	70.1	70
75	77	79.1	80.6	81	81.3	79.6	78.6	77.2	76.1	73.4	65.9	67.5	75
80	70.1	72.3	73.9	74.3	74.6	73.2	72.3	71.1	70.3	67.7	63.5	64.8	80
85	63.6	66.1	68	68.3	68.7	67.5	66.8	65.6	64.9	62.4	60.8	61.6	85
90		60.6	62.5	62.9	63.3	62.4	61.8	60.7	60.2	57.7	57	57.1	90
95		55.4	57.4	57.9	58.3	57.7	57.3	56.2	55.7	53.3	53	52.9	95
100			52.8	53.3	53.6	53.2	53.1	52.1	51.7	49.3	49.1	49	100
105			48.5	49	49.4	49	49.2	48.3	47.9	45.7	45.5	45.4	105
110			44.7	45.2	45.7	45.2	45.6	44.8	44.6	42.4	42.3	42.2	110
115			41.1	41.7	42.3	41.8	42.2	41.6	41.5	39.3	39.3	39.3	115
120				38.5	39.1	38.6	39	38.4	38.6	36.5	36.5	36.5	120
125				35.6	36.1	35.8	36.1	35.5	35.9	33.9	33.9	33.9	125
130				32.8	33.5	33.1	33.6	32.9	33.3	31.5	31.6	31.6	130
135					31	30.7	31.1	30.5	30.9	29.2	29.4	29.4	135
140					28.7	28.3	28.8	28.2	28.6	27	27.3	27.3	140
145					26.5	26.2	26.6	26.1	26.6	24.9	25.3	25.4	145
150					24.3	24.2	24.7	24.1	24.6	22.9	23.4	23.5	150
155						22.4	22.9	22.2	22.7	21.1	21.6	21.7	155
160						20.7	21.2	20.5	21	19.4	20	20	160
165						18.5	19.5	18.9	19.4	17.8	18.3	18.4	165
170							18	17.4	17.9	16.2	16.8	16.9	170
175							16.6	15.9	16.5	14.9	15.4	15.5	175
180								14.2	15.1	13.5	14.1	14.1	180
185									13.9	12.3	12.8	12.8	185
190									12.7	11.1	11.6	11.6	190
195										9.9	10.5	10.5	195
200											9.4	9.4	200
205												8.4	205
210												7.3	210

TAB 180_60105_00_000



Angle of the Y-suspension between 35° and 50° depending on the extension condition of the individual telescopic sections.
Angle du haubannage Y entre 35° et 50°, en fonction de l'état de sortie des différents éléments télescopiques.

Crane carrier

Frame	Self-manufactured, torsion-resistant box-type design of high-tensile fine grained structural steel.
Outriggers	4-point supporting system, hydraulically telescopic into horizontal and vertical direction. Operation with remote control, automatic support leveling, electronic inclination display
Engine	8-cylinder Diesel, make Liebherr, watercooled, output 450 kW (612 h.p.), max. torque 2106 lbs-ft. Exhaust emissions acc. to 97/68/EG and EPA/CARB. Fuel reservoir: 127 gallons.
Transmission	Automatic transmission system with torque converter and intarder, make ZF, type TC-TRONIC with 12 forward speeds and 2 reverse speeds, transfer case with transfer differential.
Axles	Low maintenance carrier axles, all 6 axles steered. Axle 1, 3 and 5 are equipped with planetary gears, all driven axles with transverse differential locks, axle 3 with longitudinal differential lock.
Cardan shaft	All cardan shafts with 70° diagonal toothing and maintenance free.
Suspension	All axles are hydro-pneumatically suspended with automatic leveling. Suspension hydraulically lockable.
Tyre equipment	12 tyres, all axles equipped with single tyres. Size of tyres: 445/95 R 25 (16.00 R 25).
Steering	2-circuit system with hydraulic servo steering. Active speed depending rear axle steering, special steering programs for various driving situations.
Brakes	Service brake: all-wheel servo-air brake, all axles are equipped with disc brakes, dual circuit. Additional brakes: exhaust flap brake, Telma Eddy current brake (optional), intarder in gearbox. Hand brake: Spring-loaded, acting on all wheels of axles 2 to 6.
Driving cab	Spacious and comfortable sheet steel cab mounted on rubber shock absorbers, safety glass windows.
Electrical system	Modern data bus technique, 24 Volt DC, 2 batteries of 170 Ah each.

Crane superstructure

Frame	Liebherr-manufactured, torsionally rigid steel construction made from high-tensile fine-grain steel. Triple-roller slewing rim.
Crane engine	4-cylinder Diesel, make Liebherr, watercooled, output 180 kW (245 h.p.), max. torque 845 lbs-ft. Exhaust emissions acc. to 97/68/EG and EPA/CARB. Fuel reservoir: 106 gallons.
Crane drive	Diesel-hydraulic, with 5 axial piston variable displacement pumps, with servo-control and capacity control.
Crane control	Two self-centering control levers (joy-sticks). Pedal switches for telescoping. Infinitely variable crane motions through displacement control of the hydraulic pumps. Additional working speed control by variation of the Diesel engine speed.
Hoist gear	Axial piston variable displacement motor, hoist drum with integrated planetary gear and spring-loaded static brake.
Luffing gear	1 differential hydraulic ram with nonreturn valve.
Slewing gear	Axial piston fixed displacement motor, planetary gear, spring-loaded static brake.
Crane cab	Large screen area, compound glass, comfort furnishing, cabin tiltable 20° to rear.
Safety devices	LICCON2 safe load indicator, test system, hoist limit switches, safety valves against rupture of pipes and hoses.
Counterweight	220500 lbs
Telescopic boom	1 base section and 5 telescopic sections. All telescopic sections extendable individually by means of the rapid-cycle telescoping system TELEMATIK. Boom length 49 ft – 230 ft.
Electric system	Modern data bus technique, 24 Volt DC, 2 batteries of 170 Ah each.

Additional equipment

Guying system for telescopic boom Y	Consisting of guying frames with stay ropes, tiltable hydraulically into transport position Self assembly.
Additional counterweight	4 additional counterweight slabs of 22050 lbs each for a total counterweight of 308600 lbs.
Lattice jibs	Fixed lattice jib 20 ft to 138 ft long, installation at 0°, 20°, 40° or 60°, luffing lattice jib 39 ft to 256 ft long.
2nd hoist gear	For 2-hook operation or for operating the luffing lattice jib.
Tyre equipment	12 tyres, size 525/80 R 25 (20.5 R 25).
Drive 12 x 8	The 4th axle is driven additionally.

Other items of equipment available on request.

Remarks referring to load charts

1. The lifting capacities do not exceed 85 % of the tipping load according to ASME B 30.5.
The crane's structural steelwork is in accordance with EN 13000 and ASME B 30.5.
2. For the calculation of the load charts at least a wind speed of 23 ft/s (7 m/s, 15.7 mph) and regarding the load a sail area of 1 m² per ton load and a wind resistance coefficient of 1.2 on the load have been taken into account. For lifting of loads with large sail areas and/or high wind resistance coefficients the maximum wind speed as stated in the load charts has to be reduced.
3. Lifting capacities are given in kips.
4. The weight of the hook blocks and hooks is part of the load and therefore it must be deducted from the lifting capacities.
5. Working radii are measured from the slewing centre.
6. The lifting capacities given for the telescopic boom apply if the folding jib is removed.
7. Subject to modification of lifting capacities.
8. Lifting capacities above 343.3 kips / 463 kips only with additional pulley block/special equipment.
9. The data of this brochure serves only for general information. All information is provided without warranty. Instructions for the correct commissioning of the crane please take from the operation manual and the load chart book.

Remarques relatives aux tableaux des charges

1. La capacité de charge ne doit pas dépasser 85 % de la charge de basculement conformément à ASME B 30.5.
La structure métallique de la grue est conforme à EN 13000 et ASME B 30.5.
2. Une vitesse de vent de 23 ft/s (7 m/s, 15.7 mph) minimum, une surface de prise au vent de 1 m² par tonne ainsi qu'un coefficient de résistance au vent de la charge 1,2 sont pris en compte pour le calcul des tableaux de charge. Lorsque des charges ayant une surface de prise au vent et/ou un coefficient de résistance au vent plus élevé(e)(s) sont levées, la vitesse de vent maximale indiquée dans les tableaux de charge doit être réduite.
3. Les charges sont indiquées en kips.
4. Le poids du crochet de levage resp. de la moufle à crochet est une partie de la charge et doit donc être déduit de la capacité de charge.
5. Les portées sont calculées à partir de l'axe de rotation.
6. Les charges indiquées pour la flèche télescopique sont valables lorsque la fléchette pliante est démontée.
7. Charges données sous réserve de modification.
8. Les charges supérieures à 343.3 kips / 463 kips seulement avec moufle additionnel/équipement supplémentaire.
9. Les données de cette brochure sont données à titre informatif. Ces renseignements sont sans garantie. Les consignes relatives à la bonne mise en service de la grue sont disponibles dans le manuel d'utilisation et le manuel de tableaux de charge.

9. Annual Crane Inspection(s)

Inspection

Allegheny Crane

4200 Stubenville Pike
Pittsburgh, PA 15205



Telescoping Boom Crane

Completed by: Jason Johnson on 08/02/2022

Location: Allegheny Yard

Serial #: 071 437

Owner Eq #:	N/A
Manufacturer:	Liebherr
Model:	LTM 1350-6.1
Capacity:	400 Tons
Length/Lift:	229'
Hook Type:	Load Block & Hook
Number of Hoists:	1

Priorities Found: ● 2 - High ● 5 - Medium ● 118 - Good

Hours and Miles

2. Lower Hours	1290
3. Upper Hours	2453
4. Miles	15.185 Miles

Historical Records

● 5. Monthly Inspection	(DEF) Deficiency
● 6. Documentation of Annual / Comprehensive Inspection	(SAT) Satisfactory

Manuals

● 8. Crane Operator Manuals	(SAT) Satisfactory
● 9. Operational Aid Operators Manual	(SAT) Satisfactory

General

● 10. Mfg ID tag Condition / Picture of Tag	(SAT) Satisfactory	P10
● 11. Housekeeping	(SAT) Satisfactory	
● 12. External Lighting	(SAT) Satisfactory	
● 13. Safety and Warning Labels	(SAT) Satisfactory	
● 14. Hand Signal Chart	(SAT) Satisfactory	
● 15. Sheet Metal	(SAT) Satisfactory	
● 16. Paint Condition / Corrosion	(SAT) Satisfactory	

Lower Driver's Cab and Station

● 17. Brakes - Service / Parking / Emergency	(SAT) Satisfactory	
● 18. Windows / Mirrors	(SAT) Satisfactory	
● 19. Windshield Wipers	(SAT) Satisfactory	
● 20. Windshield Defroster	(SAT) Satisfactory	
● 21. Seat / Seat Belt	(SAT) Satisfactory	
● 22. Steering	(REC) Recommendation	P22
● 23. Fire Extinguisher	(SAT) Satisfactory	
● 24. Gauges / Light Display	(SAT) Satisfactory	
● 25. Access / Grab Rails / Steps	(REC) Recommendation	P25

■ Bar to hold cab in place bracket broke

Lower Carrier Power Plant

● 26. Engine Performance	(SAT) Satisfactory
● 27. Compressor Performance (Air Pressure)	(SAT) Satisfactory
● 28. Exhaust System	(SAT) Satisfactory



Gator's Technical Field Services disclaims all warranties, both express and implied, relating to the information, reports, opinions, and analysis disclosed to the Customer by Gator's Technical Field Services. Gator's Technical Field Services shall not be liable for any errors or omissions, or any losses, injury or damages arising from the use of such information, reports, opinions and analysis by the Customer.

29.	Belts / Pulleys	(SAT) Satisfactory	
30.	Leaks	(SAT) Satisfactory	
31.	Rotating and Reciprocating Parts	(REC) Recommendation	P31
	Cooler mounts on lower broke		
Carrier			
32.	External Lights (Headlights, Taillights, Brake Lights)	(REC) Recommendation	P32
33.	Transmission	(SAT) Satisfactory	
34.	Drive Line	(SAT) Satisfactory	
35.	Tires	(SAT) Satisfactory	
36.	Tire Air Pressure	(SAT) Satisfactory	
37.	Main Frame Members	(SAT) Satisfactory	
38.	Hydraulic Hoses, Fittings, Tubes	(SAT) Satisfactory	
39.	Hydraulic Fluid Level	(SAT) Satisfactory	
40.	Hoses / Tubing / Fittings .	(SAT) Satisfactory	
41.	Slip Resistant Walking surface	(SAT) Satisfactory	
42.	Axle Lockout	(SAT) Satisfactory	
43.	Audible Reverse Signal Alarm	(SAT) Satisfactory	
Outriggers			
44.	Boxes & Beams	(SAT) Satisfactory	
45.	Hydraulic Cylinders	(SAT) Satisfactory	
46.	Positive Position Locks	(SAT) Satisfactory	
47.	Float Pads / Retainers	(SAT) Satisfactory	
48.	Hoses / Tubing / Fittings	(SAT) Satisfactory	
49.	Jack cylinder / Holding Valves	(SAT) Satisfactory	
50.	Caution / Warning Signs	(SAT) Satisfactory	
51.	Outrigger Box Mounting Pins / Cylinders / Keepers	(SAT) Satisfactory	
Operator's Station			
52.	Steps / Ladders / Handrails	(REC) Recommendation	P52
53.	Windows	(SAT) Satisfactory	
54.	Windshield Wipers	(SAT) Satisfactory	
55.	Defrost / Circulation Fan	(SAT) Satisfactory	
56.	Cab Door Latch (open and closed)	(SAT) Satisfactory	
57.	Anti-Skid Stepping Surfaces	(SAT) Satisfactory	
58.	Fire Extinguisher	(SAT) Satisfactory	
60.	Electrocution Warning Sign(s)	(SAT) Satisfactory	
61.	Seat Switch / Armrest Controls Shut Off Switch	(SAT) Satisfactory	
62.	Mirrors	(SAT) Satisfactory	
63.	Level Indicator	(SAT) Satisfactory	
64.	Horn	(SAT) Satisfactory	
65.	Control Lever / Joystick Condition	(SAT) Satisfactory	
66.	Remote Control Condition & Operation	(SAT) Satisfactory	
67.	Low Air Pressure Warning Light / Alarm	(SAT) Satisfactory	
68.	Controls and Switch Labels	(SAT) Satisfactory	
69.	Controls Identified	(SAT) Satisfactory	
70.	Cab Heater / Air Conditioner	(SAT) Satisfactory	
71.	Instrument / Gauges	(SAT) Satisfactory	
72.	Power Plant Controls	(SAT) Satisfactory	
Load Chart			

Gator's Technical Field Services disclaims all warranties, both express and implied, relating to the information, reports, opinions, and analysis disclosed to the Customer by Gator's Technical Field Services. Gator's Technical Field Services shall not be liable for any errors or omissions, or any losses, injury or damages arising from the use of such information, reports, opinions and analysis by the Customer.

73.	Per Configuration	(SAT) Satisfactory	
74.	Matches Make, Model, and Serial Number of Crane	(SAT) Satisfactory	
75.	Visible from Operator's Cab	(SAT) Satisfactory	
76.	Durable / Legible/ Secured	(SAT) Satisfactory	
Safety Devices / Operational Aids			
77.	Boom Angle Indicator	(SAT) Satisfactory	
78.	Boom Length Indicator	(SAT) Satisfactory	
79.	Main Drum Rotation Indicator	(SAT) Satisfactory	
81.	Load Moment / Rated Capacity Indicator	(DEF) Deficiency	P81
82.	Radius Indicator	(SAT) Satisfactory	
83.	Level Indicator	(SAT) Satisfactory	
84.	Anti Two-Block Warning Device / Function Lockout	(SAT) Satisfactory	P84
Upper Power Plant			
86.	Performance	(SAT) Satisfactory	
87.	Exhaust System/Guards & Insulators	(SAT) Satisfactory	
88.	Hoses	(SAT) Satisfactory	
89.	Belts	(SAT) Satisfactory	
90.	Reciprocating and rotating parts	(SAT) Satisfactory	
Rotating Upper Structure			
91.	Turntable / Bearing	(SAT) Satisfactory	
93.	Turntable Bolts / Structural Welds	(SAT) Satisfactory	
94.	Counterweight / Mounting Structure / Pins / Keepers	(SAT) Satisfactory	
95.	Ring and Pinion Gear / Guard	(SAT) Satisfactory	
96.	Hydraulic / Electrical / Air Swivel	(SAT) Satisfactory	
97.	House Lock and Pin	(SAT) Satisfactory	
98.	Hydraulic Tubes, Fitting, and Hoses	(SAT) Satisfactory	
99.	OEM Safety / Warning Decals	(SAT) Satisfactory	
100.	Swing System / Swing Brake	(SAT) Satisfactory	
101.	360 Degree Swing Lock	(SAT) Satisfactory	
102.	Counterweight Posted Warnings	(SAT) Satisfactory	
103.	Electrocution Posted Warnings	(SAT) Satisfactory	
Main Boom			
110.	Lift Cylinder(s)	(SAT) Satisfactory	
111.	Boom Extension Cylinder(s) / Holding Valve	(SAT) Satisfactory	
112.	Hydraulic Hoses, Tubes, and Fittings	(SAT) Satisfactory	
113.	Boom Sections Alignment	(SAT) Satisfactory	
114.	Wear Pads	(SAT) Satisfactory	
115.	Hoist Line Dead End	(SAT) Satisfactory	
116.	Sheaves	(SAT) Satisfactory	
117.	Boom Hinge Pin / Bushing / Retainers	(SAT) Satisfactory	
118.	Boom Head Section	(SAT) Satisfactory	
120.	Boom Structure	(SAT) Satisfactory	
Main Hoist & Wire Rope			
144.	Wire Rope Lay on Drum	(SAT) Satisfactory	P144
145.	Diameter and wear		
	Size	Actual diameter measurement	
	23mm		
146.	Mounting Bolts	(SAT) Satisfactory	

Gator's Technical Field Services disclaims all warranties, both express and implied, relating to the information, reports, opinions, and analysis disclosed to the Customer by Gator's Technical Field Services. Gator's Technical Field Services shall not be liable for any errors or omissions, or any losses, injury or damages arising from the use of such information, reports, opinions and analysis by the Customer.

147. Brakes and Clutch System	(SAT) Satisfactory	
148. Lubrication	(SAT) Satisfactory	
149. Rope Damage (broken wires, kinks, crushing, waviness)	(SAT) Satisfactory	
150. Wire Rope Reeving	(SAT) Satisfactory	
151. End Connectors	(SAT) Satisfactory	
Auxiliary Hoist & Wire Rope		
153. Diameter and wear		
Size	Actual diameter measurement	
0		
Load Block & Hook		
160. Overall Picture Block / Ball	(SAT) Satisfactory	P160
161. ID Tag Condition / Picture of tag	(SAT) Satisfactory	P161
162. Sheave(s) / Guards / Wire Rope Retainers	(SAT) Satisfactory	
163. Safety Latch(es) / Lock Pin	(SAT) Satisfactory	
164. 0° Hook Bend or Twist	(SAT) Satisfactory	
165. 5% Hook Opening or 1/4" Max	(SAT) Satisfactory	
166. 10% Hook Wear Max	(SAT) Satisfactory	
167. Bearing	(SAT) Satisfactory	
168. Wedge Socket / End Fitting	(SAT) Satisfactory	
169. Reeving	(SAT) Satisfactory	
170. Pins and Retainers	(SAT) Satisfactory	
171. Cheek Plate(s) / Attachment Hardware	(SAT) Satisfactory	P171
No-Load Operational Test		
181. No-Load Operational Test	(SAT) Satisfactory	
Verification and Completion		
182. Inspector Name and Signature	Jason Johnson	
		
183. Date of Inspection	08/02/2022	
184. Customer Name and Signature	Richard Whatton	
		
185. Certificate Issued	(Y) Yes	


Gator's Technical Field Services disclaims all warranties, both express and implied, relating to the information, reports, opinions, and analysis disclosed to the Customer by Gator's Technical Field Services. Gator's Technical Field Services shall not be liable for any errors or omissions, or any losses, injury or damages arising from the use of such information, reports, opinions and analysis by the Customer.



P10.1



P22.2: Leak on cylinder 5th axle back passenger side



P22.3: Leak on cylinder 5th axle back passenger side




P25.4




P31.5




P31.6




P32.7: Light cover on upper broke



P52.8: Hand rail on luffer winch broke off



P52.9: Step on upper bent up and won't line up



P52.10: Hand rail on upper bent and damaged



P81.11: Luff up limit switch on luffing drum disconnected




P81.12



P84.13



P144.14



P160.15



P160.16



P161.17



P171.18

10. Daily Crane Inspection / Crane Use Permit

Use Permit

- A crane use permit is required for *each and every instance* a crane is setup and operated. A Crane use permit may be used for more than one day where conditions have not changed.
- Every new setup or crane relocation will require the issuance of a *new* crane use permit.

Date:		Time of Issue		Expires (Date & Time)	
Subcontractor/ Rigging Company: Ruthrauff Sauer					
Lead Rigger/Competent Person:					
Crane Company:					
Crane Operator:			License #		
Project:			Pick Location:		
1. Crane Information					
Make		Model		S/N	
Size (Capacity In Tons)					
Type		<input type="checkbox"/> Friction	<input type="checkbox"/> Lattice	<input type="checkbox"/> Truck	<input type="checkbox"/> Rough Terrain
					<input type="checkbox"/> All Terrain
					<input type="checkbox"/> Crawler
Boom Length	Jib Used?	<input type="checkbox"/> Yes	<input type="checkbox"/> No	Length	Offset, if Used
2. Operator to Verify the Following are in the Crane Cab:					
<input type="checkbox"/> Hand Signal Chart	<input type="checkbox"/> Fire Extinguisher	<input type="checkbox"/> Load Capacity Charts	<input type="checkbox"/> 3 rd Party Annual Inspection Report	<input type="checkbox"/> Completed Daily Inspection Sheet, Last 3 Monthly Inspection Forms	
<input type="checkbox"/> Operators Manual	<input type="checkbox"/> State Crane License/Registration				
3. Operator to Verify the Following:					
<input type="checkbox"/> Anti-two Block Operational	<input type="checkbox"/> Overhaul Ball Capacity Marked	<input type="checkbox"/> Wedge Socket/Becket Properly Installed	<input type="checkbox"/> Outrigger Floats & Dunnage Installed (Minimum 3'X3'x4") Size:	<input type="checkbox"/> Outriggers Fully Extended Position: Computer Set at:	
<input type="checkbox"/> Boom Angle Indicator Working	<input type="checkbox"/> Boom High Limit Working (lattice boom)	<input type="checkbox"/> All warning placards in place	<input type="checkbox"/> Backup alarm working		
<input type="checkbox"/> No broken or fogged glass	<input type="checkbox"/> Light/beacon if boom is higher than 200'	<input type="checkbox"/> Ground cable provided	<input type="checkbox"/> Winds not excessive	<input type="checkbox"/>	
4. Load Characteristics					
Description of Maximum Load Gang boxes and materials		Dimensions of Max Load		Weight of Max Load	
Maximum Boom Length .		Minimum Boom Angle		Maximum Radius	
Weight of All Rigging		List Rigging Components		Minimum Capacity Component	
5. Subcontractor/Rigger to Verify (Mark N/A if Not Applicable)					
<input type="checkbox"/> Safety Latches in Place	<input type="checkbox"/> Slings Inspected	<input type="checkbox"/> Counterweight Swing Radius Barricaded	<input type="checkbox"/> Load Swing Radius Barricaded	<input type="checkbox"/> Dunnage/Blocking Available to Secure Loads	
<input type="checkbox"/> All wire rope inspected	<input type="checkbox"/> Chains and chain slings have capacity tags	<input type="checkbox"/> All hooks inspected for wear and deformation	<input type="checkbox"/> Signalman Present	<input type="checkbox"/>	
6. Subcontractor/Rigger AND Crane Operator Have Verified the Following (Mark N/A if Not Applicable)					
<input type="checkbox"/> Crane Configuration in Compliance with Lift Plan	<input type="checkbox"/> Lift Area and Equipment Inspected	<input type="checkbox"/> Lift Plan and Crane Permit Reviewed with Erection/Demolition Crew	<input type="checkbox"/> Lift Plan and Crane Permit in Cab of Crane	<input type="checkbox"/> Demolition Plan (if applicable) in Cab of Crane	
7. Load/Radius Confirmation (To Be Performed AFTER Permit Completion and Review)					
<input type="checkbox"/> Crane Configuration in Compliance with Lift Plan	<input type="checkbox"/> Maximum Radius Confirmed (MEASURED) Without Load	<input type="checkbox"/> Maximum Load Confirmed Prior to Achieving Maximum Radius	<input type="checkbox"/> All Pick Points Vertically Above Load Center of Gravity (NO SIDE LOADS)	<input type="checkbox"/> Taglines In Use	

ALL sections MUST be filled out prior to ANY load picks. Subcontractor/Rigger and Operator are Responsible for the Accuracy of all Calculations and Inspections.

Use Back Side for Continuities/Explanations. Please Reference Section Number

Printed Names & Signatures

Crane Operator		Subcontractor/Rigger	
Signature		Signature	

11. Critical Lift Checklist

12. Operator Certifications



NCCCO CERTIFIED

Operator

Certification #:1504112764R

**Certification Designations:
LBT,LBC,TLL,TSS,BTF,STC**



Issued to: RICHARD E. WHATTON

Issued: 04/30/2020

Expires: 04/30/2025

Verify cardholder status at www.verifycco.org. Subject to provisions of suspension or revocation.

National Commission for the Certification of Crane Operators

Commonwealth of Pennsylvania Department of State
Bureau of Professional and Occupational Affairs

Crane Operator

License Number
LCO005025

Expiration Date
10/31/2022

RICHARD E WHATTON
228 GIBSON DR
ELIZABETH, PA 15037



OFFICIAL DOCUMENT

READ THE FOLLOWING INFORMATION CAREFULLY CONCERNING YOUR LICENSE:

1. SIGN THE WALLET CARD AND CERTIFICATE WHERE INDICATED.
2. DETACH THE WALLET CARD AND CERTIFICATE AT PERFORATION.

Pennsylvania Licensing System (PALS)

Visit our website at: www.pals.pa.gov to
renew your license, change your personal or
license address, or order duplicate licenses.

RICHARD E WHATTON
228 GIBSON DR
ELIZABETH, PA 15037

DISPLAY THIS CERTIFICATE PROMINENTLY • NOTIFY AGENCY WITHIN 10 DAYS OF ANY CHANGE

Commonwealth of Pennsylvania
Department of State
Bureau of Professional and Occupational Affairs
PO BOX 2649 Harrisburg PA 17105-2649

20 0345350

License Type
Crane Operator

RICHARD E WHATTON
228 GIBSON DR
ELIZABETH, PA 15037



License Status
Active

Initial License Date
03/17/2016

Specialties

Telescopic Boom Crane W/Fixed Control Station

NCCCO

Telescopic Boom Crane W/Rotating Control Station


NCCCO

License Number
LCO005025

Expiration Date
10/31/2022


K. Kelson Johnson

[Signature]



NCCCO CERTIFIED

Rigger



Certification #: 1911183891

Certification Designations:
Rigger Level I
Rigger Level II

Issued to: **RICHARD E. WHATTON**

Issued: **11/30/2019** Expires: **11/30/2024**

Kerry Hulse, President, NCCCO Board of Directors

Thom Sicklesteel, Chief Executive Officer, NCCCO

Verify cardholder status at www.verifycco.org. Subject to provisions of suspension or revocation.

National Commission for the Certification of Crane Operators

13. Rigging and Signaling Certifications

14. Job Safety Analysis (JSA)

CRANE LIFT JSA

Superintendent:

Rick Gralish

Phone #: 412-260-9715

LIFT DATE: 10/22/2022

Foreman:

Phone #:

PROJECT NAME: CMU CIC Building412

JOB NUMBER:

JOB HAZARDS AND RISK DETAILS

TODAY'S DETAILED WORK SCOPE OR TASK DESCRIPTION & WORK AREA: Crane Lift

PPE REQUIRED: Safety Glasses, Hard Hat, Hivisibility Vest/ Shirt, Gloves, Safety Toe Shoes/Boots

TASK #	TASK	POTENTIAL HAZARDS	CONTROL/PROCEDURE TO BE USED	DAILY CHECK LIST	Y	N	NA
1	Check the intended route and point of placement	SLIPS, TRIPS, FALLS, CRUSH INJURY, crane tip	Inspect the area immediately around the load and the route for clearance and tripping hazards. Clear movable objects from the route. Check for uneven terrain. Clean up spills that could affect foot traction.	Competent Person On Site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
		Lacerations, Splinters	Examine object for snags, burrs, splinters, sharp edges, nails. Remove objects prior to lift and/or wear gloves for hand protection.	Inclement Weather in The Forecast?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2	Secure the area	Pedestrians in site, struck by, slips, trips, and falls,	Secure area with caution/danger tape, have traffic controllers in place as well as people watching pedestrians in the area.		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2	Evaluate the load	Crush Injury	Check object for greasy/slippery surfaces. . Wear gloves to improve grip. Wear safety toe shoes/boots.	Emergency Response Plan in Place?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Trips, Falls	If load will block your vision, get help.	Hot Work Permit Required?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
	Performing the Lift	Crush Injury	Make sure lift is properly secured and person securing load is trained to do so. Do not pinch object between your thumb and forefinger. Wear gloves to improve grip. Make sure that tag lines are used and that nobody is under lift while object is being raised.	Required MSDS/SDS Available?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3	Setting equipment from crane	Crush injury, lose load	Make sure that there are trained professionals on site to give signals. This ensures that the correct signals are given to the crane operator and the load isn't swung in the wrong direction.	First Aid Kit w/Blood Borne Pathogen On Site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4		Fall	100% fall protection - Flag line, Personal Fall Arrest System when outside of flag ine	Fire Extinguisher Required?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8	Break down crane	Slips, trips, falls, crushed by, stuck between,	Make sure the proper trained people are performing this task. Take your time and make sure you are doing the task properly and not rushing yourself because the lift has been completed.	Overhead Power lines/Utilities Present?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
9				Under Ground Utilities Present/Identified?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10				GFCI Required?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
11				Adequate Lighting in the Work Area?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12				Excavation/Trenching Check List Required?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
13				Dig Permit Required?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
14				Confined Space Permit Required?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
15				LOTO Required?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
16				Atmospheric Testing Required?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
17				Lift Plan Required?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18				Rigging/Slings Inspected?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19				Hooks/Shackles Inspected	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20				Arial/Man Lift Pre-Inspection Required?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
	EMPLOYEE SIGNATURES:	7	PAUSE	PPE Required?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
1		8	What has changed?	Fall Protection Required?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2		9	*Scope of Work	Hearing Protection Required?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
3		10	*Unexpected events, local activities	Any Trip Hazards in Work?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4		11	*People: Pace, fatigue, etc.		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5		12	*Other exposures		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6		13			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>



Additional Notes:

RUTHRAUFF | SAUER SUPERINTENDENT/FOREMAN
SIGNATURE:

15. Activity Hazard Analysis (AHA)

Activity Hazard Analysis (AHA)

ACTIVITY/WORK TASK:	Crane Lift	Overall Risk Assessment Code (RAC) (Use highest code)					M	
		Activity #		AHA #				
FACILITY	CMU CIC Building	Risk Assessment Code (RAC) Matrix						
PRIME CONTRACTOR:	Ruthrauff-Sauer	SEVERITY						
SUBCONTRACTOR:								
PREPARED BY	Eric Kostick	Catastrophic	E	E	H	H	M	
CONTRACTOR COMPETENT PERSON:	Rick Gralish	Critical	E	H	H	M	L	
SITE SAFETY & HEALTH OFFICER		Marginal	H	M	M	L	L	
		Negligible	M	L	L	L	L	
		Review each "Hazard" with identified safety "Controls" and determine (RAC)						
E = EXTREMELY HIGH (PWO/OICC/ROICC)		Identify the RAC (Probability/Severity) as E, H, M, or L for each "Hazard". Place the highest RAC at the top of AHA. This is the overall risk assessment code for this activity						
H = HIGH RISK (FEAD DIRECTOR)		"Severity" is the outcome/degree if an incident, near miss, or accident did occur and identified as: Catastrophic, Critical, Marginal, or Negligible after controls are in place "Probability" is the likelihood to cause an incident, near miss, or accident did occur and identified as: Frequent, Likely, Occasional, Seldom, or Unlikely after controls are put in place.						
M = MODERATE RISK (CM or ET or PAR)								
L = LOW RISK (ET or PAR)								
Job Steps	Hazards	Controls					RAC	
<u>Basic & General Job Steps</u>								
1. General Duties	1. Personal Injury, cuts, scrapes, lacerations, falling & flying objects, slips, trips and falls	1. Standard PPE: Hard hat, safety glasses, safety toe work boots (6" minimum), Safety vest, long pants, sleeved shirt 1.1 Additional PPE per task: Personal fall arrest system, face shield, gloves, respirator, welding hood, rubber boots.					L	
2. Use of power electrical tools	2. Puncture, Lacerations, muscle fatigue, shocks, energy surge.	2. Gloves rotate grip or hand position, elevate flex cords, GFCI protection required for all temp power except concrete vibrators Min - 12/3 Gauge extension cord, HOT Electrical work is prohibited.					L	
3. Spills	3. Slips, trips, falls.	3. Maintain good housekeeping practices. Clean up all spills immediately, wastes and debris regularly all day – everyday.					M	
4. Lifting Heavy Materials	4. Muscle sprains & sprains							

5. Elevated work (general)	5. Falls to lower levels, falls onto hazardous objects	4. Lift with your legs, Get help or use mechanical lifting device for heavy loads. Limit to 50lbs per person. Keep the load in front of you and close to your body.	L
6. Elevated work (Ladders)	6. Falls & Falling objects	5. Only access areas that are secure walking surfaces. If an authorized walking/working surface is not available report to your supervisor for an authorized method of access. Barricade area below any/all elevated work activities (red danger tape with sign "Men Working Overhead"). Fall protection required when > 4" above working walking surface below.	M
7. Elevated Work Activities Aerial Work Platforms	7. Falls, falling objects, caught between Struck by, tip over, electrocution.	6. Step ladders shall be fully extended with spreaders locked open. Extension ladders shall be secured at the top and bottom or held in place while in use. Use 3 point stance while ascending and descending ladders. Do not over reach while on ladder, your naval shall not extend beyond the ladder uprights. Barricade (danger tape) area below the elevated work to prevent unauthorized access. Employees trained on proper ladder safety. Users inspect ladders each use, Competent Person documented monthly inspections.	M
8. Elevated work from scaffolding	8. Fall to lower, falling objects, slips, trips,	7. Operator certification, Full body harness & lanyard. Maintain 10' minimum clearance from live power lines up to 50kv. Add 5' for each additional 150kv. Maintain ample clearance from immovable objects. Keep all body parts within the guard rail system.	M
9. Other adjacent activities	9. Hearing loss, flying objects, falling Objects, asphyxiation, struck by, Slips, trips and falls.	8. Use guardrail system when > 4' above working/walking, surface below. Keep materials and tools to the side of the of the walk area.	M
10. Material deliveries. Forklift	10. Rollover, falling loads, struck by, caught between.	9. Communicate with other trades working in close proximity to ensure hazard awareness for all personnel. Provide strong housekeeping practices all day and every day.	L
11. Laser Use	11. Flash Burn	10. Operators MUST be trained on equipment they operate. Check route surface to ensure obstacles are removed. Wear seat belt. Verify load weight and complete a dry run to ensure load is within load chart ratings. Extend boom into load & never drive into load. Cradle load firmly against forklift cage.	M
12. General Hot Work (flame or spark producing tasks)	12. Fire, explosion, burns.	11. DO NOT STARE INTO THE BEAM! Documented training on laser use safety. Post proper signage and barricades.	L
			M

The AHA shall be reviewed and modified as necessary to address changing site condition, operations or change of competent/qualified person's

Encl. (4)

<p>13. Extreme Weather (Heat)</p> <p>14. Use of 4" or 7" side grinders.</p> <p>15. Changing of conditions and/or work activities or job steps.</p> <p>(Insert task)</p> <p><u>Task Specific Job Steps:</u></p> <p>1. General Duties</p> <p>2. Use of power tools</p> <p>4. Lifting heavy materials</p> <p>5. Elevated work (general)</p>	<p>13. Sunburn, Heat exhaustion, stress, stroke.</p> <p>14. Flying objects & particles, sparks/fire, strains & sprains, hearing loss, > 85 decibels.</p> <p>15. Hazardous Conditions frequently and constantly change. Changes are usually rapid or without notice.</p> <p><u>Task Specific Hazards:</u></p> <p>1. Personal Injury, cuts, scrapes, lacerations, falling & flying objects, slips, trips and falls</p> <p>2. Puncture, Lacerations, muscle fatigue, shocks, energy surge.</p> <p>3. Slips, trips, falls.</p> <p>4. Muscle sprains & sprains</p>	<p>12. Hot work Permit Required. Fire extinguisher, fire blankets. Protect nearby combustible materials. Protect all rigging gear from sparks and slag.</p> <p>13. Use sunscreen as needed, drink 8 – 12 ounces of water every 15 – 20 minutes. Continuous monitoring of personnel.</p> <p>14. Face shield, fire watch, fire blankets to protect nearby materials and/or equipment. Use both hands on grinder, with side handle, hearing protection.</p> <p>15. Stand back and take a minute to re-assess the work area for any hazards and hazardous conditions that may have appeared since the initial hazard assessment. Any/all hazards that were not addressed on the AHA / JSA shall be documented on same. AHA / JSA are living documents. The re-assessment practice shall be frequently throughout the day as needed. Use the 20 – 20 – 20 rule; Every 20 minutes, take 20 seconds and look 20 feet.</p> <p><u>Task Specific Controls:</u></p> <p>Standard PPE: Hard hat, safety glasses, safety toe work boots (6" minimum), Safety vest, long pants, sleeved shirt</p> <p>1.1 Additional PPE per task: Personal fall arrest system, face 2. Gloves rotate grip or hand position, elevate flex cords, GFCI protection required for all temp power except concrete vibrators Min - 12/3 Gauge extension cord, HOT Electrical work is prohibited.</p> <p>3. Maintain good housekeeping practices. Clean up all spills immediately, wastes and debris regularly all day – everyday.</p>	<p>L</p> <p>M</p> <p>M</p> <p>L</p> <p>L</p> <p>L</p> <p>L</p> <p>L</p>
--	---	--	---

The AHA shall be reviewed and modified as necessary to address changing site condition, operations or change of competent/qualified person's

Encl. (4)

Job Steps	Hazards	Controls	RAC
6. Elevated work (ladders)	5. Falls to lower levels, falls onto hazardous objects	4. Lift with your legs, Get help or use mechanical lifting device for heavy loads. Limit to 50lbs per person. Keep the load in front of you and close to your body.	L
8. Elevated work from scaffolding	6. Falls and falling objects	5. Only access areas that are secure walking surfaces. If an authorized walking/working surface is not available report to your supervisor for an authorized method of access. Barricade area below any/all elevated work activities (red danger tape with sign "Men Working Overhead"). Fall protection required when > 4" above working walking surface below.	M
9. Other adjacent activities	7. Caught between, struck by, tip over, electrocution	6. Step ladders shall be fully extended with spreaders locked open. Extension ladders shall be secured at the top and bottom or held in place while in use. Use 3 point stance while ascending and descending ladders. Do not over reach while on ladder, your naval shall not extend beyond the ladder uprights. Barricade (danger tape) area below the elevated work to prevent unauthorized access. Employees trained on proper ladder safety. Users inspect ladders each use, Competent Person documented monthly inspections.	M
14. Use of grinders	8. Slips trips and falls	8. Use guardrail system when > 4' above working/walking, surface below. Keep materials and tools to the side of the of the walk area.	M
16. Changing of condition and/or work activities	14. Flying objects and particles, sparks/fire, strains/sprains,	9. Communicate with other trades working in close proximity to ensure hazard awareness for all personnel. Provide strong housekeeping practices all day and every day.	L
17. Crane Lift	16. Hazardous condition constantly change. Changes are usually rapidly and without notice.	16. Stand back and take a minute to re-assess the work area for any hazards and hazardous conditions that may have appeared since the initial hazard assessment. Any/all hazards that were not addressed on the AHA / JSA shall be documented on same. AHA / JSA are living documents. The re-assessment practice shall be frequently throughout the day as needed. Use the 20 – 20 rule; Every 20 minutes, take 20 seconds and look 20 feet.	L
	17. Pinch points, caught between, suspended loads, slips/trips/falls, overhead hazards, school pedestrians, tag line usage.	17. Be aware of the load at all times. Do not walk under any suspended loads. Have communication with signal person and crane operator at all times. Provide a clear path to material to be transported for tag liners and cart workers.	L

The AHA shall be reviewed and modified as necessary to address changing site condition, operations or change of competent/qualified person's
Encl. (4)

Equipment to be Used	Training Requirements/Competent or Qualified Personnel name(s)	Inspection Requirements
<p>Crane & Rigging Gear Forklift, Pallet Jacks Ladders Scaffolding Aerial Work Platforms Personal Fall Arrest System Hand & Power Tools Material Jacks Laser Levels Oxygen / Acetylene Torch Set Up Welder Portable Generator Fire Extinguisher Smoke eater Fans</p>	<p>Training Equipment Operator Rigging & Hand Signals Forklift Ladder Safety Scaffold Erector & Competent Person Fall Protection User & Competent Person Respiratory Protection Tool Specific Lasers Competent / Qualified Persons by Discipline Lift Supervisor CP Scaffolds CP Fall Protection CP Fall Protection QP Confined Spaces CP Respiratory Protection CP Welding / Cutting CP</p>	<p>Equipment (Daily) Ladders (Daily) Scaffolds (Each shift & per change) PFAS (Daily User) PFAS (Semi Annual CP) Guard Rail Systems (Daily CP) Respirators (Daily User) General PPE (Daily User) Tools (Daily User) Fire Extinguishers (Monthly CP)</p>

The AHA shall be reviewed and modified as necessary to address changing site condition, operations or change of competent/qualified person's
Encl. (4)

Instructions for completing Contractor Activity Hazard Analysis

1. **Activity/Work Task** – Insert work/task this AHA is written for i.e. excavation, scaffold building, foundation preparation.
2. **Enter name AHA accepted by for contract**
3. **Enter Prime Contractors name**
4. **Enter Subcontractors name**
5. **Enter name of contractor competent person on site for this activity**
6. **Enter name of Site Safety and Health Officer**
7. **Overall Risk Assessment code is highest code assigned to any Job step after Hazards are assessed and controls have been assigned**
8. **Schedule number is activity number from production daily reports**
9. **AHA number is the sequential number of all AHA's for this contract.**
10. **Job steps is the complete sequence of work, not general statements to complete the entire activity**
11. **Hazards is the known safety risks associated with completing the task**
12. **Controls is the safety measures in place to reduce the hazard to the lowest level possible**
13. **Risk Assessment code is where Severity and Probability intersect, place that letter E, H, M, or L in the RAC column**
14. **List all equipment to be used to complete this activity i.e. crane, backhoe, vehicle, all heavy equipment**

The AHA shall be reviewed and modified as necessary to address changing site condition, operations or change of competent/qualified person's

Encl. (4)

Additional Documentation

SCHEDULE

**ROAD AND
SIDEWALK
CLOSURE MAP**

SCHEDULE

October 17-21

Shut down RTU, evacuate refrigeration circuits, disconnect power to unit, disconnect duct to unit, disassemble shipping split of unit in preparation of rigging

October 22

Crane existing (2) RTU sections down and onto trucks, lift roofing material, lift duct material, lift roof curb pieces, lift miscellaneous material and tools

October 24-November 4

Remove existing curb, install new curb, miscellaneous duct, electrical, control work to prepare for new unit install

November 5


Lift (3) new RTU sections to roof and set on new curb, lift old curb pieces and roofing debris from prior curb demolition/installation

November 7-11

Startup, checkout new RTU

The new unit can operate and have any issues addressed before the second unit is changed out starting Monday, January 2, 2023 using the same timeline as above. Again, this is all tentative and we will prepare and send a more formal schedule once we have an approved Crane Lift Plan and approval of the start date.

The above timeline does not account for any possible weather delays, particularly associated with the roofing work.



Misc Notes:

Need traffic & pedestrian control plan to submit to Carnegie Mellon University.
Contractor is Ruthrauff Sauer.

This closure will occur (4) times

Start 6pm Friday night, build crane through night, pick first thing Saturday Morning,
Tear down and out of there by Saturday Night - Sunday is contingency day. Crane
must be out of there by 6am Monday Morning.